

Certificate Reference:
1 DETAILS OF THE CLIENT

 Client Address:
2 DETAILS OF THE SOLAR PV SYSTEM

 Installation Address:

The certificate is:

 Initial Verification

 Test Instruments:

 Periodic Verification

N/A

 Description of work under test:
3 ARRAY TEST RESULTS

| STRING | | 1 | 2 | 3 | 4 | 5 | 6 |
|---------------------------------------|------------------|--|---|---|---|---|---|
| Array | Module | <small>Jinko Tiger 380W All Black Mono</small> | | | | | |
| | Quantity | 16 | | | | | |
| Array parameters (as specified) | Voc (stc) | 707.52 | | | | | |
| | Isc (stc) | 11.12 | | | | | |
| String over-current protective device | Type | | | | | | |
| | Rating (A) | 26 | | | | | |
| | D Rating (V) | 1000 | | | | | |
| | Capacity (kA) | 30 | | | | | |
| Wiring | Type | TUV | | | | | |
| | Phase (mm2) | 4 | | | | | |
| | Earth (mm2) | n/a | | | | | |
| String test | Voc (V) | 128.8 | | | | | |
| | Isc (A) | 2.1 | | | | | |
| | Irradiance | | | | | | |
| Polarity Check | | | | | | | |
| Array insulation resistance | Test Voltage (V) | 1000 | | | | | |
| | Pos - Earth (MO) | >200 | | | | | |
| | Neg - Earth (MO) | >200 | | | | | |
| Earth continuity (where fitted) | | n/a | | | | | |
| Switchgear functioning correctly | | yes | | | | | |
| Inverter make/model | | <small>SolaX X3-HYBRID G4</small> | | | | | |
| Inverter serial number | | <small>H34A110I4620063</small> | | | | | |
| Inverter functioning correctly | | yes | | | | | |
| Loss of mains test | | yes | | | | | |

4 COMMENTS
5 DETAILS OF THE ELECTRICAL CONTRACTOR

 Trading Title:

 Address:

 Registration Number (if applicable):

 Telephone Number:

 Postcode:

For the COMMISSIONING and TESTING of the system:

 Name:

 Position:

 Signature:

 Date: